# Anchor Cove Marina North Breakwater Replacement

October 7, 2017

#### **AGENDA**

**Board Objectives** 

Current Status - Design, Permitting & Construction

Review of Design Concept

Funding Plan and Status

Cost Reduction Opportunities & Risks

Schedule

**Photo Gallery** 

#### **Board Objectives**

Keep Anchor Cove Marina viable for the long term, at an affordable cost to the membership

Assure that the marina's breakwater protection is sound

Accomplish design and construction activities for replacement of the aging north breakwater, consistent with the recommendations of the completed condition survey

Develop and execute a plan that is safe, legal, permitable, maintainable and affordable

#### **Strategy**

Construct a new breakwater just north (seaward) of the existing breakwater

Demolish and dispose of the old seawall

Complete the above in a single construction season

#### **Current Status**

Design is complete and final drawings are released

Permitting activity is complete and all permits are issued


Steel pipe pile has been manufactured, finished and delivered to our contractor

Vinyl facing material has been delivered to our contractor


Steel facing structure is being processed at fabricator and will be available prior to construction start

Contract has been signed with Culbertson Marine Construction for all pre-assembly and over-water work

### **Existing North Breakwater**



#### **Future North Breakwater**



#### **North Breakwater Replacement Project**

Project Phasing and Funding Plan

#### **Construction Funding Source**

#### **Design Funding Source**

Association Reserve; \$.31M

Owners Assessment; \$2.9M Association Reserve; \$ (As Determined)





Condition Survey	\$27k
Concept Study	\$45K
Follow On Study	\$2k
Wave Study	\$23K
Final Design Preparation	\$105K
Geological Drilling	\$80K
Permitting	\$30K

( - Complete)

Project Management	\$100K
Boundary Survey	\$5K
<b>Geological Probing</b>	\$0K
Legal/Contract	\$10K
Insurance/Bonding	\$39К
Piling Acquisition & Finish	\$672K
<b>Environmental Monitoring</b>	\$?
Quality Control	\$?
Pre-assembly/Mobilization/Construction	\$1751K
Contingency (from \$2.9M)	\$250+K



### **Cost Reduction Opportunities**

(realized)

Elimination of phased construction approach (fewer piles, optimum spacing, no interim design)

Availability of existing pile stock at attractive price

Utilization of vinyl sheet pile instead of recycled plastic timber for breakwater facing

Simplified pile/wale connection details

Early selection of local contractor (design/build participation, efficient mobilization)

#### **Materials Cost Savings**

36" Piles in stock @ \$.35-.45 / Lb





Vinyl Sheet Pile @ 1/10 the Cost Of Plastic Timber

#### Risks

(abe = mitigated risk)

Permitting Assumptions - Nationwide (repair) Permit

Steel Pricing

**Contractor Availability** 

**Environmental Mitigation** 

Vibratory vs Impact Pile Driving


**Demolition Schedule** 

#### **Schedule**

New breakwater construction is scheduled for completion in the 2017/2018 season (fish window)

Demolition of the existing breakwater will occur in the 2017/2018 season if time allows

An incentive is included in the contract for completion of demolition in 2017/2018



## **Photo Gallery**





Concrete Pile
Testing
August 2015







### **Geological Drilling**




September 2016







# **Site Survey**January 2017



# **Geological Probing**February 2017











### Pipe Pile Fabrication May-July 2017







# Material Delivery June - Present 2017







